

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS OR ACTIVITIES
FOR THE 2nd QUARTER, CY 2017
MUNICIPALITY OF GUIGUINTO**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project	Status	No. of Extentions if any	Remarks
					% of Completion	Total Cost Incurred to Date		
School Fence	14 Public School	840,000.00	02/01/2017	02/09/2017	54%	453,907.00		
Supplemental Feeding Program	14 Public School	1,552,142.00	02/11/2016	02/05/2017	100%	1,552,142.00		
Asphalt Overlaying	Bgy. Malis and Bgy. Pritil	997,100.00	12/03/2017	12/04/2017	100%	997,100.00		
Cash for Work Project (Cleaning of Drainage Canal and NIA Canal)	14 Barangay	927,360.00	01/11/2016	01/05/2017	100%	927,360.00		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information in this documents.

MA. TERESA V. JOSE
Municipal Accountant

HON. AMBROSIO C. CRUZ, JR.
Municipal Mayor

